TEST CERTIFICATE	
FORM NO. 36	
[PRESCRIBED UNDER TAMIL NADU FACTORIES RULES, 1950, RULE-55]	
Name and Address of the Occupier	M/s. BRITANNIA LABELS INDIA PVT. LTD., RAMEGOUNDEMPALAYAM, PERUNTHOLUVU VILLAGE, POLLIKALIPALAYAM, TIRUPUR-641 665.
1. a) Type of Hoist or Lift	GOODS CUM PASSENGER LIFT Capacity: 15persons (or) 1020kgs. Make: KONE ELEVATOR Ground to II floor operation
b) Date of Construction or Reconstruction	2021
Design and construction     Are all parts of the hoist or lift or good mechanical construction, sound material and adequate strength (so far as ascertainable)	IN GOOD CONDITION
3. Maintenance Are the following parts of the hoist or lift properly maintained and in good working order? If not, state what defects have been found	
a) Enclosure of hoist way or lift way	PROVIDED
b) Landing gates and cage gate(s)	IN ORDER
c) Inter locks on the landing gates and cage gate(s)	IN ORDER
d) Other cage and gate fastenings	IN ORDER
<ul> <li>e) Cage and platform fittings, guides, buffers, interior of the hoist way or lift way</li> </ul>	IN ORDER
f) Over running devices	SATISFACTORY
g) Suspension ropes or chain and their attachments.	SATISFACTORY
h) Safety gear, i.e., arrangements for preventing fall of platform or cage brakes	IN ORDER
i) Brakes	IN ORDER
j) Worm or spur gearing	IN ORDER
k) Other electrical equipment	IN ORDER
l) Other parts	IN ORDER
4. What parts (if any) were inaccessible	NIL
5. Repairs, renewals or alteration (if any) required and the period within Which they should be executed	NIL
<ol> <li>Maximum safe working load subject to repairs, renewals or alterations (if any) specified in 7</li> </ol>	15persons (or) 1020kgs.
7. Others	NEXT TEST DUE ON 08.10.2024

I CERTIFY THAT ON 08.04.2024...I HAVE THOROUGHLY EXAMINED THE ABOVE MENTIONED HOIST/LIFT AND THAT THE ABOVE IS A CORRECT REPORT OF THE RESULT.

APPROVAL No.; H1/21154/2021 DATED 01.04.2022.

COMPETENT CERTIFIER

S. SATHISH KUMAR, B.E.,MBA 52, Rukmani Colony Veerakeralam, Coimbatore-7 Cell: 98943 79210